

Terra has completed mainline sewer lining.

Starting April 13th, the contractor will be working on rehabilitation of the manholes. The contractor is sending 2 or 3 crews to complete this work, so they may be done with this work by the end of the week, or early next week.

After that, the contractor will be starting work on individual homeowner's laterals. The contractor will be contacting you prior to working on your lateral, to fix your lateral as you discussed with MSA.

Contact Kathy Jennings (608) 963-3905 with any questions.