

The I & I project is moving along according to schedule. Mains have been relined, manholes repaired and new castings installed.

Schedule for next steps ahead:

4/27-5/1 Televising laterals

5/4-5/8 Cleanout installation

2-3 weeks for manufacturing of custom liners (prepping laterals during this duration)

2 weeks of lining installations

Residents will receive a notice from Musson for the lateral CIPP lining.

- We typically notify the homeowner 24 hours in advance of any sewer disruption.
- Disruption lasts approx. 1.5 hours during installation of the lateral liner.
- All other operations do not restrict any water usage (televising & cleanout installation).