

Pre-Construction Meeting Agenda

Project ID(s): 1670-01-76

Hwy, Limits, County: **Sauk City – Madison**
STH 188/Tetiva Road Intersection
USH 12, Dane County

Meeting Date, Time, & Location: **March 23, 2026 (Monday) @ 1 PM**
This is a TEAMS virtual meeting.

Standard Specifications: **State of Wisconsin, Department of Transportation, Standard Specifications for Highway and Structure Construction, 2025 Edition**

INTRODUCTIONS

- A. Distribute agenda
- B. Distribute attendance roster
Attendance roster will be included within the meeting minutes.
- C. Meeting purpose
Pre-construction meeting for the upcoming USH 12 intersection project and is held to get all parties current with contract information before construction operations take place.
- D. Have all parties introduce themselves

GENERAL PROJECT INFORMATION

- A. Project ID / Federal ID: 1670-01-76 / WISC 2026099
- B. Work Involved: The work under this contract shall consist of grading, base aggregate, concrete pavement, culvert replacement, concrete curb and gutter, pavement marking, traffic signals, and all incidental items necessary to complete the work as shown on the plans included in the proposal and contract.
- C. Contract Cost: \$1,353,407.16
- D. Let Date: December 9, 2025
- E. Contract Executed Date: January 20, 2026
- F. Anticipated Start Date: April 6, 2026
- G. Project Completion Date: June 5, 2026

PROJECT PERSONNEL

- A. DOT
 - 1. Supervisor: **Marc Schweiger, P.E. (WisDOT)**
Phone: (608) 245-2633
 - 2. Project Manager: **Garrett Ziehlsdorf, P.E. (WisDOT)**
Mobile Phone: (608) 733-0801

Traffic Operations.

Maintain traffic as shown on the plans and as briefly described below.

Stage 1

- Reduce traffic to one lane on USH 12 Westbound and USH 12 Eastbound to the outside lane.
- Close through traffic between STH 188 and Tetiva Road.

Stage 2a

- Maintain one lane of traffic and shift traffic to the inside lane on USH 12 Westbound and USH 12 Eastbound.
- Maintain closure of through traffic between STH 188 and Tetiva Road.
- Shorten existing right turn lane on USH 12 Eastbound to Tetiva Road.
- Maintain two lanes of traffic on Tetiva Road.
- Close traffic on STH 188.

Stage 2b

- Shift traffic to South segment of Tetiva Road on temporary pavement, maintaining two lanes of traffic, closing the North segment.
- Maintain one lane of traffic on USH 12 Westbound and USH 12 Eastbound.
- Maintain closure of through traffic between STH 188 and Tetiva Road.
- Maintain closure of traffic on STH 188.
- Maintain shortened right turn lane on USH 12 Eastbound to Tetiva Road.

Stage 3

- Shift traffic to North segment of Tetiva Road on temporary pavement, maintaining two lanes of traffic, closing the South segment.
- Maintain one lane of traffic on USH 12 Westbound and USH 12 Eastbound.
- Maintain closure of through traffic between STH 188 and Tetiva Road.
- Maintain closure of traffic on STH 188.
- Extend traffic to the right turn lane on USH 12 Eastbound to Tetiva Road to the new extended right turn lane.

Stage 4

- Open traffic to both lanes on USH 12 Eastbound and USH 12 Westbound.
- Maintain closure of through traffic between STH 188 and Tetiva Road.
- Open the closure on STH 188.
- Open traffic back to the original two lanes on Tetiva Road.
- Bike path traffic will be closed temporarily for up to 12 hours while the new intersection crossing is tied into the existing path.

Wisconsin Lane Closure System Advance Notification

LCS time frames included in Special Provisions for entries.

Discuss LCS completion dates and provide changes in the schedule to the engineer at weekly project meetings in order to manage closures nearing their completion date.